

CHEHALIS FIRE DEPARTMENT



WELDING & HOT WORK PERMIT ATTACHMENT

Work is not permitted unless this card is approved, signed and posted in work area

Site address: _____

Applicant name: _____ Company name: _____

Contractor registration #: _____ expires: _____

Detailed description of work to be done:

Proposed Date of work: ____/____/____ Time(s) _____ AM/PM

How many Floors/Story's? _____ Will work occur on Rooftop? Yes No

What Special Precautions will be taken? _____

Will Fire Watch be required? Yes No

Signed _____

Individual responsible for work authorization (Facility Manager)

~~~~~

Approval granted by: \_\_\_\_\_ Title: \_\_\_\_\_

Permit Expires \_\_\_\_/\_\_\_\_/\_\_\_\_ Time \_\_\_\_\_ PM

~~~~~

FINAL CHECK (Where fire watch is required)

I do hereby certify that the work area, and all adjacent areas where sparks might have spread, were continuously inspected during the entire time cutting, welding, or other hot work was conducted, and 30 minutes after completion. In addition, the work area was monitored every 30 minutes for four (4) hours after the cutting, welding, or other hot work was completed, and no fire conditions were noted.

Time Started _____ Time Completed _____

Signed _____

Return this permit, after work is completed, to the Chehalis Fire Department for record retention.

CHEHALIS FIRE DEPARTMENT



WELDING & HOT WORK PERMIT

CHECK LIST:

- Fire protection system(s) in service (sprinklers, CO2, foam).
- Cutting and welding equipment in good condition.
- Floor/ground clean (and wet down when necessary).
- Combustibles at least 35 feet from welding area.
- Flammable liquids and other hazards removed from area.
- All floor and wall openings within 35 feet covered.
- Non-combustible covers used to protect nearby combustibles and equipment.
- Containers, tanks, ducts, and other enclosures cleaned and purged of flammable vapors, liquids, dusts, and other hazardous materials.
- Fire extinguishers or small standpipe fire hose provided.
- All hazardous operations discontinued in area.
- Fire watch should be present during, and at least one-half hour after, welding or burning has ceased.
- Location of nearest fire alarm box identified. When possible, do work in a non-combustible area. An individual should generally be assigned to watch for dangerous sparks in the area and the floor below.