

**Clearing, Filling or Grading Attachment**

City of Chehalis  
Public Works Department  
2007 NE KRESKY AVE; CHEHALIS, WA 98532  
(360) 748-0238 / fax (360) 748-0694

Type of Proposed Work:  Filling  Grading  Clearing

Number of Days Required to Complete Work: 2 Number of Acres Directly Affected: 0.75  
Number of Cubic Yards of Fill Involved: 475  
Maximum Fill Height: 9' Maximum Excavation Depth: 0

The following items are required with **every application**:

- Site Plan
- Interim Erosion & Sediment Control Plan
- Grading Plan *— See Attached*
- Work Schedule

**Required information** (Check Applicable Boxes)

- Environmental Checklist  YES  NO  N/A: \_\_\_\_\_
- Final Erosion/Sediment Control Plan  YES  NO  N/A: \_\_\_\_\_
- Soil Engineering Report  YES  NO  N/A: \_\_\_\_\_
- Engineering Geology Report  YES  NO  N/A: \_\_\_\_\_
- SEPA  YES  NO  N/A: \_\_\_\_\_
- Other:  YES  NO  N/A: \_\_\_\_\_

Other Requirements / Comments: Clearing & Grading permit already from SEPA for the project location, but this road was not contemplated at that time. Please advise if anything else is needed.

**“CALL BEFORE YOU DIG” 1-800-424-5555**

**\*\*State law requires 48 hours advance notice to all utilities prior to any excavation work\*\***

**See Chehalis Municipal Code 15.28 for complete permit requirements and conditions.**

Subject to all the terms, conditions and provisions written on, printed on, or attached to this form, the applicant is hereby authorized to perform the work as described on the application and approved plans. The City of Chehalis reserves the right to alter, amend, and/or rescind this permit, or modify any conditions or requirements.



04/12/2023

Site Plan: (Attached to previous application paperwork)

Grading Plan: Road Grade into and out of the stream crossing will be at 10% slope, transitioning to 0% for the last 124 feet.

Interim Erosion @ Sedimentation Control Plan: Silt Fencing will be installed at the toe of the slope on the downhill side of the road cut and fill for the entire 224' of proposed road construction (filling and grading)

Work Schedule: Work will commence immediately upon approval of this permit, and take two days to complete.